"RESTORATION IMPROVEMENTS OF MAHALAKSHMI LAYOUT, BALAJI LAYOUT, BEST COUNTRY-II & III, BHASKAR REDDY, ANDHRA LAYOUT, TIRUMALANAGARA AND SURROUNDING AREAS IN WARD NO-03 OF YELHANKA NEW TOWN SUB DIVISION (PAKAGE NO-10)"

EMB

(Pre-Measurement Sheet and Measurement Sheet)

First & Part Bill

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.01		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		18-2-2022, 22-2-2022 24-2-2022									
		Duo Marvel Layout									
		2nd A cross road									
		From south to north									
		LHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
30	35.9		Cum	1	5.90	1.20	1.20	1.20	0.90	6.37	
		RHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
30	35.2		Cum	1	5.20	1.20	1.20	1.20	0.90	5.62	
		3rd A cross									
		From south to north									
		LHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
15	20.3		Cum	1	5.30	1.20	1.20	1.20	0.90	5.72	
20.3	32		Cum	1	11.70	1.20	1.20	1.20	0.90	12.64	
32	37		Cum	1	5.00	1.20	1.20	1.20	0.90	5.40	
		RHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
30	36.1		Cum	1	6.10	1.20	1.20	1.20	0.90	6.59	
		4th A cross road									
		From south to north									
		LHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
15	22.8		Cum	1	7.80	1.20	1.20	1.20	0.90	8.42	
		RHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
30	36.7		Cum	1	6.70	1.20	1.20	1.20	0.90	7.24	
		1st cross road									
		From north to south									
		LHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
30	45		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
45	60		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
60	75		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
75	90		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
90	105		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
105	116		Cum	1	11.00	1.20	1.20	1.20	0.90	11.88	
		RHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	
30	45		Cum	1	15.00	1.20	1.20	1.20	0.90	16.20	

C & fc

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant exicutive Engineer

11.1	16		Cum	1	4.90	0.45	0.45	0.45	0.50	1.10	
16	22.2		Cum	1	6.20	0.45	0.45	0.45	0.50	1.40	
22.2	23.2		Cum	1	1.00	0.45	0.45	0.45	0.50	0.23	
		Cross road 5									
		From East to west									
		RHS									
0	9		Cum	1	9.00	0.45	0.45	0.45	0.50	2.03	
9	12.6		Cum	1	3.60	0.45	0.45	0.45	0.50	0.81	
12.6	19.9		Cum	1	7.30	0.45	0.45	0.45	0.50	1.64	
		RHS									
0	18.4		Cum	1	18.40	0.45	0.45	0.45	0.50	4.14	
									Total Executed Quantity	8160.43	
									Qty Carried to Summary	8160.43	

Contractor

PMC
RUDRAPRASAD CONSULTANTS
BANGALORE

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.02		Providing and Filling in **foundation with granite / trap broken metal 100mm.** and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		20-2-2022 .									
		Atture lake road									
		From East to west									
		LHS									
0	15		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
15	30		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
30	45		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
45	60		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
60	75		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
75	90		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
90	105		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
105	120		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
120	135		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
135	150		Cum	1	14.20	2.40	2.40	2.40	0.25	8.52	
150	164.2		Cum	1	0.00	2.40	2.40	2.40	0.25	0.00	
164.2	168.6	**Culvert**	Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
168.6	183.6		Cum	1	11.90	2.40	2.40	2.40	0.25	7.14	
183.6	195.5		Cum	1	0.00	2.40	2.40	2.40	0.25	0.00	
195.5	200.5	**Culvert**	Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
200.5	215.5		Cum	1	10.30	2.40	2.40	2.40	0.25	6.18	
215.5	225.8		Cum	1	0.00	2.40	2.40	2.40	0.25	0.00	
225.8	232.5	**Culvert**	Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
232.5	247.5		Cum	1	12.50	2.40	2.40	2.40	0.25	7.50	
247.5	260		Cum	1	0.00	2.40	2.40	2.40	0.25	0.00	
260	265.7	**Culvert**	Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
265.7	280.7		Cum	1	12.00	2.40	2.40	2.40	0.25	7.20	
280.7	292.7		Cum	1	0.00	2.40	2.40	2.40	0.25	0.00	
292.7	298.9	**Culvert**	Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
298.9	313.9		Cum	1	14.00	2.40	2.40	2.40	0.25	8.40	
313.9	327.9		Cum	1	0.00	2.40	2.40	2.40	0.25	0.00	
327.9	333.2	**Culvert**	Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
333.2	348.2		Cum	1	12.10	2.40	2.40	2.40	0.25	7.26	
348.2	360.3		Cum	1	0.00	2.40	2.40	2.40	0.25	0.00	
360.3	366.3	**Culvert**	Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
366.3	381.3		Cum	1	7.00	2.40	2.40	2.40	0.25	4.20	
381.3	388.3		Cum	1	0.00	2.40	2.40	2.40	0.25	0.00	
388.3	394.5	**Culvert**	Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
394.5	409.5		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
409.5	424.5		Cum	1	6.30	2.40	2.40	2.40	0.25	3.78	
424.5	430.8		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
430.8	445.8		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
445.8	460.8		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
460.8	475.8		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
475.8	490.8		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
490.8	505.8		Cum	1	4.20	2.40	2.40	2.40	0.25	2.52	
505.8	510										

PUTTAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant exicutive Engineer

		Attur lake temple road									
		From north to south									
		RHS									
0	15		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
15	30		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
30	45		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
45	60		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
60	75		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
75	90		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
90	105		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
105	120		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
120	135		Cum	1	15.00	2.40	2.40	2.40	0.25	9.00	
135	140.4		Cum	1	5.40	2.40	2.40	2.40	0.25	3.24	
		Culvert									
		Attur lake road									
		From east to west									
			Cum	1	4.40	2.40	2.40	2.40	0.25	3.80	
			Cum	1	5.00	2.40	2.40	2.40	0.25	4.32	
			Cum	1	6.70	2.40	2.40	2.40	0.25	3.42	
			Cum	1	5.70	2.40	2.40	2.40	0.25	3.72	
			Cum	1	6.20	2.40	2.40	2.40	0.25	3.18	
			Cum	1	5.30	2.40	2.40	2.40	0.25	3.60	
			Cum	1	6.00	2.40	2.40	2.40	0.25	3.72	
			Cum	1	6.20	2.40	2.40	2.40	0.25		
										Total Executed Quantity	390.24
										Qty Carried to Summary	390.24

ROOPA PRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.03		Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. Specification and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		21-2-2022, 25-2-2022, 28-2-2022									
		Drain PCC									
		Duo Marvel Layout									
		2nd A cross road									
		From south to north									
		LHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
30	35.9		Cum	1	5.90	1.20	1.20	1.20	0.15	1.06	
		RHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
30	35.2		Cum	1	5.20	1.20	1.20	1.20	0.15	0.94	
		3rd A cross									
		From south to north									
		LHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
15	20.3		Cum	1	5.30	1.20	1.20	1.20	0.15	0.95	
20.3	32		Cum	1	11.70	1.20	1.20	1.20	0.15	2.11	
32	37		Cum	1	5.00	1.20	1.20	1.20	0.15	0.90	
		RHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
30	36.1		Cum	1	6.10	1.20	1.20	1.20	0.15	1.10	
		4th A cross road									
		From south to north									
		LHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
15	22.8		Cum	1	7.80	1.20	1.20	1.20	0.15	1.40	
		RHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
30	36.7		Cum	1	6.70	1.20	1.20	1.20	0.15	1.21	
		1st cross road									
		From north to south									
		LHS									
0	15		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
15	30		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
30	45		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
45	60		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
60	75		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
75	90		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
90	105		Cum	1	15.00	1.20	1.20	1.20	0.15	2.70	
105	116		Cum	1	11.00	1.20	1.20	1.20	0.15	1.98	

RKP

RUDRAPRASAD CONSULTANTS PVT. BANGALORE

Assistant Engineer

Assistant exicutive Engineer

		RHS									
			Cum	1	7.80	1.50	1.50	1.50	0.15	1.76	
		Best County-II									
		2nd Cross Road									
		LHS									
			Cum	1	6.90	1.50	1.50	1.50	0.15	1.55	
			Cum	1	7.40	1.50	1.50	1.50	0.15	1.67	
			Cum	1	7.40	1.50	1.50	1.50	0.15	1.67	
		RHS									
			Cum	1	6.30	1.50	1.50	1.50	0.15	1.42	
		Muneswara layout									
		11th cross 2nd main road									
		From East to west									
		RHS									
			Cum	1	5.60	1.50	1.50	1.50	0.15	1.26	
			Cum	1	5.60	1.50	1.50	1.50	0.15	1.26	
			Cum	1	5.60	1.50	1.50	1.50	0.15	1.26	
		2nd cross road									
		From south to north									
		RHS									
			Cum	1	5.80	1.50	1.50	1.50	0.15	1.31	
		Escort layout									
		Cross road 1									
		From West to East									
		RHS									
			Cum	1	6.50	1.80	1.80	1.80	0.15	1.76	
			Cum	1	4.50	1.80	1.80	1.80	0.15	1.22	
		Yalahanka 4th phase SFS 407									
		6th main road									
		From south to north									
		LHS									
			Cum	1	5.90	1.50	1.50	1.50	0.18	1.33	
		Century Saras Appartment Road									
			Cum	1	9.10	1.50	1.50	1.50	0.15	2.05	
									Total Executed Quantity		902.49
									Qty Carried to Summary		902.49

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.12		Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		14-3-2022									
		Duo Marvel Layout									
		2nd A cross road									
		From south to north									
		LHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15	30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
30	35.9		Cum	1	5.90	0.20	0.20	0.20	0.10	0.12	
		RHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15	30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
30	35.2		Cum	1	5.20	0.20	0.20	0.20	0.10	0.10	
		3rd A cross									
		From south to north									
		LHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15	20.3		Cum	1	5.30	0.20	0.20	0.20	0.10	0.11	
20.3	32		Cum	1	11.70	0.20	0.20	0.20	0.10	0.23	
32	37		Cum	1	5.00	0.20	0.20	0.20	0.10	0.10	
		RHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15	30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
30	36.1		Cum	1	6.10	0.20	0.20	0.20	0.10	0.12	
		4th A cross road									
		From south to north									
		LHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.10		
15	22.8		Cum	1	7.80	0.20	0.20	0.20	0.10	0.16	
		RHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15	30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
30	36.7		Cum	1	6.70	0.20	0.20	0.20	0.10	0.13	
		Andra layout									
		4th cross road									
		From south to north									
		RHS									
0	15		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
15	30		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
30	45		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
45	60		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	
60	75		Cum	1	15.00	0.20	0.20	0.20	0.10	0.30	

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor | PMC | Assistant Engineer | Assistant exicutive Engineer

		LHS								
0	5.8		Cum	2	5.80	0.15	0.15	0.15	0.10	0.17
5.8	20.8		Cum	2	15.00	0.15	0.15	0.15	0.10	0.45
20.8	35.8		Cum	2	15.00	0.15	0.15	0.15	0.10	0.45
35.8	50.8		Cum	2	15.00	0.15	0.15	0.15	0.10	0.45
50.8	65.8		Cum	2	15.00	0.15	0.15	0.15	0.10	0.45
65.8	69.5		Cum	2	3.70	0.15	0.15	0.15	0.10	0.11
69.5	78.5	No work	Cum	0	0.00	0.15	0.15	0.15	0.10	0.00
78.5	96.8		Cum	3	18.30	0.15	0.15	0.15	0.10	0.55
96.8	167.5	No work	Cum	0	0.00	0.15	0.15	0.15	0.10	0.00
		Culvert Ramp								
		Muneshwara Layout								
		11th Cross Road 2nd main road								
			Cum	2	5.60	0.50	0.50	0.50	0.25	1.40
			Cum	2	5.60	0.50	0.50	0.50	0.25	1.40
			Cum	2	5.60	0.50	0.50	0.50	0.25	1.40
									Total Executed Quantity	129.95
									Qty Carried to Summary	129.95

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಶವಂತಪುರ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

R.K.

RISHIPRASAD CONSULTANTS BANGALORE

Contractor PMC Assistant Engineer Assistant exicutive Engineer

77

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.17		Compaction of original ground by mechanical means including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications and as per the directions of the Engineer-in-charge of the work									
Measurements taken on		10-3-2022, 12-3-2022, 14-3-2022									
		Mahalaxmi layout									
		1st main road									
		From north to south									
0	15		Sqm	1	15.00	5.45	5.45	5.45		81.75	
15	30		Sqm	1	15.00	5.45	5.60	5.53		82.88	
30	45		Sqm	1	15.00	5.60	6.10	5.85		87.75	
45	60		Sqm	1	15.00	6.10	6.60	6.35		95.25	
60	75		Sqm	1	15.00	6.60	7.20	6.90		103.50	
75	90		Sqm	1	15.00	7.20	7.70	7.45		111.75	
90	104.8		Sqm	1	14.80	7.70	8.20	7.95		117.66	
0	13.3		Sqm	1	13.30	9.10	9.50	9.30		123.69	
0	15		Sqm	1	15.00	7.20	7.05	7.13		106.88	
15	30		Sqm	1	15.00	7.05	7.45	7.25		108.75	
30	45		Sqm	1	15.00	7.45	7.40	7.43		111.38	
45	60		Sqm	1	15.00	7.40	7.60	7.50		112.50	
60	75		Sqm	1	15.00	7.60	7.90	7.75		116.25	
75	90		Sqm	1	15.00	7.90	8.40	8.15		122.25	
90	105		Sqm	1	15.00	8.40	7.50	7.95		119.25	
105	120		Sqm	1	15.00	7.50	7.60	7.55		113.25	
120	135		Sqm	1	15.00	7.60	8.30	7.95		119.25	
135	150		Sqm	1	15.00	8.30	7.70	8.00		120.00	
150	165		Sqm	1	15.00	7.70	7.60	7.65		114.75	
165	180		Sqm	1	15.00	7.60	7.40	7.50		112.50	
		2nd main									
		From north to south									
0	15		Sqm	1	15.00	5.80	6.30	6.05		90.75	
15	30		Sqm	1	15.00	6.30	6.50	6.40		96.00	
30	45		Sqm	1	15.00	6.50	6.65	6.58		98.62	
45	60		Sqm	1	15.00	6.65	7.00	6.83		102.38	
60	75		Sqm	1	15.00	7.00	7.10	7.05		105.75	
75	90		Sqm	1	15.00	7.10	6.80	6.95		104.25	
90	105		Sqm	1	15.00	6.80	6.40	6.60		99.00	
105	120		Sqm	1	15.00	6.40	6.10	6.25		93.75	
120	135		Sqm	1	15.00	6.10	6.00	6.05		90.75	
135	150		Sqm	1	15.00	6.00	6.45	6.23		93.38	
150	165		Sqm	1	15.00	6.45	6.50	6.48		97.13	
165	173.4		Sqm	1	8.40	6.50	6.40	6.45		54.18	
		5th cross road									
		From east to west									
0	20.1		Sqm	1	20.10	5.40	5.30	5.35		107.54	

10/3/2022

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

330	345		Sqm	1	15.00	8.40	7.90	8.15	122.25
345	360		Sqm	1	15.00	7.90	7.90	7.90	118.50
360	375		Sqm	1	15.00	7.90	7.90	7.90	118.50
375	390		Sqm	1	15.00	7.90	7.80	7.85	117.75
390	405		Sqm	1	15.00	7.80	7.30	7.55	113.25
405	420		Sqm	1	15.00	7.30	6.90	7.10	106.50
420	435		Sqm	1	15.00	6.90	7.00	6.95	104.25
435	450		Sqm	1	15.00	7.00	7.20	7.10	106.50
450	465		Sqm	1	15.00	7.20	7.10	7.15	107.25
465	480		Sqm	1	15.00	7.10	6.30	6.70	100.50
480	495		Sqm	1	15.00	6.30	6.50	6.40	96.00
495	510		Sqm	1	15.00	6.50	6.10	6.30	94.50
510	525		Sqm	1	15.00	6.10	5.80	5.95	89.25
525	540		Sqm	1	15.00	5.80	5.90	5.85	87.75
540	555		Sqm	1	15.00	5.90	6.40	6.15	92.25
555	570		Sqm	1	15.00	6.40	7.00	6.70	100.50
570	585		Sqm	1	15.00	7.00	6.80	6.90	103.50
585	600		Sqm	1	15.00	6.80	6.80	6.80	102.00
600	615		Sqm	1	15.00	6.80	6.80	6.80	102.00
615	630		Sqm	1	15.00	6.80	6.60	6.70	100.50
630	645		Sqm	1	15.00	6.60	6.60	6.60	99.00
645	660		Sqm	1	15.00	6.60	6.70	6.65	99.75
660	675		Sqm	1	15.00	6.70	6.80	6.75	101.25
675	690		Sqm	1	15.00	6.80	6.90	6.85	102.75
690	705		Sqm	1	15.00	6.90	8.00	7.45	111.75
705	717		Sqm	1	12.00	8.00	9.90	8.95	107.40
		Deduction	Sqm	-1	3.60	3.40	3.40	3.40	-12.24
			Sqm	-1	1.40	2.20	2.20	2.20	-3.08
			Sqm	-1	3.25	1.65	1.65	1.65	-5.36
			Sqm	-1	2.20	1.60	1.60	1.60	-3.52
			Sqm	-1	2.20	1.60	1.60	1.60	-3.52
								Total Executed Quantity	47856.36
								Qty Carried to Summary	47856.36

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contactor

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10).

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
Item no.20		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specificationsand as per the directions of the Engineer-in-charge of the work									
Measurements taken on		18-3-2022, 19-3-2022									
		Mahalaxmi layout									
		1st main road									
		From north to south									
0	15		Cum	1	15.00	5.45	5.45	5.45	0.20	16.35	
15	30		Cum	1	15.00	5.45	5.60	5.53	0.20	16.58	
30	45		Cum	1	15.00	5.60	6.10	5.85	0.20	17.55	
45	60		Cum	1	15.00	6.10	6.60	6.35	0.20	19.05	
60	75		Cum	1	15.00	6.60	7.20	6.90	0.20	20.70	
75	90		Cum	1	15.00	7.20	7.70	7.45	0.20	22.35	
90	104.8		Cum	1	14.80	7.70	8.20	7.95	0.20	23.53	
0	13.3		Cum	1	13.30	9.10	9.50	9.30	0.20	24.74	
0	15		Cum	1	15.00	7.20	7.05	7.13	0.20	21.38	
15	30		Cum	1	15.00	7.05	7.45	7.25	0.20	21.75	
30	45		Cum	1	15.00	7.45	7.40	7.43	0.20	22.28	
45	60		Cum	1	15.00	7.40	7.60	7.50	0.20	22.50	
60	75		Cum	1	15.00	7.60	7.90	7.75	0.20	23.25	
75	90		Cum	1	15.00	7.90	8.40	8.15	0.20	24.45	
90	105		Cum	1	15.00	8.40	7.50	7.95	0.20	23.85	
105	120		Cum	1	15.00	7.50	7.60	7.55	0.20	22.65	
120	135		Cum	1	15.00	7.60	8.30	7.95	0.20	23.85	
135	150		Cum	1	15.00	8.30	7.70	8.00	0.20	24.00	
150	165		Cum	1	15.00	7.70	7.60	7.65	0.20	22.95	
165	180		Cum	1	15.00	7.60	7.40	7.50	0.20	22.50	
		2nd main									
		From north to south									
0	15		Cum	1	15.00	5.80	6.30	6.05	0.20	18.15	
15	30		Cum	1	15.00	6.30	6.50	6.40	0.20	19.20	
30	45		Cum	1	15.00	6.50	6.65	6.58	0.20	19.75	
45	60		Cum	1	15.00	6.65	7.00	6.83	0.20	20.48	
60	75		Cum	1	15.00	7.00	7.10	7.05	0.20	21.15	
75	90		Cum	1	15.00	7.10	6.80	6.95	0.20	20.85	
90	105		Cum	1	15.00	6.80	6.40	6.60	0.20	19.80	
105	120		Cum	1	15.00	6.40	6.10	6.25	0.20	18.75	
120	135		Cum	1	15.00	6.10	6.00	6.05	0.20	18.15	
135	150		Cum	1	15.00	6.00	6.45	6.23	0.20	18.68	
150	165		Cum	1	15.00	6.45	6.50	6.48	0.20	19.43	
165	173.4		Cum	1	8.40	6.50	6.40	6.45	0.20	10.84	
		5th cross road									
		From east to west									
0	20.1		Cum	1	20.10	5.40	5.30	5.35	0.20	21.51	
		4th cross road									
		From east to west									
0	23.8		Cum	1	23.80	5.20	5.50	5.35	0.20	25.47	

18/3/2022

Contactor

Assistant Engineer

Assistant exicutive Engineer

60	75		Cum	1	15.00	6.45	6.00	6.23	0.20	18.68
75	90		Cum	1	15.00	6.00	5.65	5.83	0.20	17.48
90	105		Cum	1	15.00	5.65	5.70	5.68	0.20	17.03
105	120		Cum	1	15.00	5.70	5.55	5.63	0.20	16.88
120	135		Cum	1	15.00	5.55	5.95	5.75	0.20	17.25
135	150		Cum	1	15.00	5.95	5.40	5.68	0.20	17.03
150	165		Cum	1	15.00	5.40	5.40	5.40	0.20	16.20
165	180		Cum	1	15.00	5.40	5.20	5.30	0.20	15.90
180	195		Cum	1	15.00	5.20	5.40	5.30	0.20	15.90
195	210		Cum	1	15.00	5.40	5.70	5.55	0.20	16.65
210	225		Cum	1	15.00	5.70	5.40	5.55	0.20	16.65
225	240		Cum	1	15.00	5.40	5.45	5.43	0.20	16.28
240	255		Cum	1	15.00	5.45	5.20	5.33	0.20	15.98
255	265.1		Cum	1	10.10	5.20	5.35	5.28	0.20	10.66
		Andra Layout								
		4th cross road								
		From south to north								
0	15		Cum	1	15.00	6.90	6.80	6.85	0.20	20.55
15	30		Cum	1	15.00	6.80	6.73	6.77	0.20	20.30
30	45		Cum	1	15.00	6.73	6.88	6.81	0.20	20.42
45	60		Cum	1	15.00	6.88	6.85	6.87	0.20	20.60
60	75		Cum	1	15.00	6.85	6.85	6.85	0.20	20.55
75	90		Cum	1	15.00	6.85	6.80	6.83	0.20	20.48
90	96.8		Cum	1	6.80	6.80	6.90	6.85	0.20	9.32
		3rd cross road								
		From south to north								
0	15		Cum	1	15.00	6.95	7.00	6.98	0.20	20.93
15	30		Cum	1	15.00	7.00	7.20	7.10	0.20	21.30
30	45		Cum	1	15.00	7.20	6.90	7.05	0.20	21.15
45	60		Cum	1	15.00	6.90	6.85	6.88	0.20	20.63
60	75		Cum	1	15.00	6.85	6.80	6.83	0.20	20.48
75	88.5		Cum	1	13.50	6.80	6.90	6.85	0.20	18.50
		2nd cross road								
		From north to south								
0	15		Cum	1	15.00	7.00	6.85	6.93	0.20	20.78
15	30		Cum	1	15.00	6.85	6.85	6.85	0.20	20.55
30	45		Cum	1	15.00	6.85	6.85	6.85	0.20	20.55
45	60		Cum	1	15.00	6.85	6.30	6.58	0.20	19.73
60	75		Cum	1	15.00	6.30	6.70	6.50	0.20	19.50
75	90		Cum	1	15.00	6.70	6.75	6.73	0.20	20.18
90	105		Cum	1	15.00	6.75	7.00	6.88	0.20	20.63
105	110.7		Cum	1	5.70	7.00	7.05	7.03	0.20	8.01
		1st cross road								
		From south to north								
0	15		Cum	1	15.00	6.85	6.65	6.75	0.20	20.25
15	30		Cum	1	15.00	6.65	6.75	6.70	0.20	20.10

18/3/2022

PRASAD CONSULTANTS BANGALORE

PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

480	495		Cum	1	15.00	6.30	6.50	6.40	0.20	19.20
495	510		Cum	1	15.00	6.50	6.10	6.30	0.20	18.90
510	525		Cum	1	15.00	6.10	5.80	5.95	0.20	17.85
525	540		Cum	1	15.00	5.80	5.90	5.85	0.20	17.55
540	555		Cum	1	15.00	5.90	6.40	6.15	0.20	18.45
555	570		Cum	1	15.00	6.40	7.00	6.70	0.20	20.10
570	585		Cum	1	15.00	7.00	6.80	6.90	0.20	20.70
585	600		Cum	1	15.00	6.80	6.80	6.80	0.20	20.40
600	615		Cum	1	15.00	6.80	6.80	6.80	0.20	20.40
615	630		Cum	1	15.00	6.80	6.60	6.70	0.20	20.10
630	645		Cum	1	15.00	6.60	6.60	6.60	0.20	19.80
645	660		Cum	1	15.00	6.60	6.70	6.65	0.20	19.95
660	675		Cum	1	15.00	6.70	6.80	6.75	0.20	20.25
675	690		Cum	1	15.00	6.80	6.90	6.85	0.20	20.55
690	705		Cum	1	15.00	6.90	8.00	7.45	0.20	22.35
705	717		Cum	1	12.00	8.00	9.90	8.95	0.20	21.48
		Deduction	Cum	-1	3.60	3.40	3.40	3.40	0.20	-2.45
			Cum	-1	1.40	2.20	2.20	2.20	0.20	-0.62
			Cum	-1	3.25	1.65	1.65	1.65	0.20	-1.07
			Cum	-1	2.20	1.60	1.60	1.60	0.20	-0.70
			Cum	-1	2.20	1.60	1.60	1.60	0.20	-0.70
								Total Executed Quantity		9571.27
								Qty Carried to Summary		9571.27

R.P.C

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

PRE MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Remark
E1		Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. and as per the directions of the Engineer-in-charge of the work									
Measurements taken on											
		Mahalaxmi layout									
		1st main road									
		From north to south									
		LHS									
0	80.9	No work	Sqm	0	0.00				0.00	0.00	
80.9	96		Sqm	2	15.10				0.40	12.08	
96	182	No work	Sqm	2	0.00				0.40	0.00	
		RHS									
0	15		Sqm	2	15.00				0.40	12.00	
15	23.6		Sqm	2	8.60				0.40	6.88	
23.6	27.6		Sqm	2	4.00				0.40	3.20	
27.6	29.2		Sqm	2	1.60				0.20	0.64	
29.2	37		Sqm	2	7.80				0.20	3.12	
37	52		Sqm	2	15.00				0.40	12.00	
52	67		Sqm	2	15.00				0.40	12.00	
67	74.5		Sqm	2	7.50				0.40	6.00	
74.5	83.2	old culvert	0	0	0.00				0.00	0.00	
83.2	98.2		Sqm	2	15.00				0.40	12.00	
98.2	101.3		Sqm	2	3.10				0.40	2.48	
101.3	293.2	No work	Sqm	0	0.00				0.00	0.00	
		cross road connecting 1st main to 3rd main									
		LHS									
		From south to west									
0	15.9		Sqm	2	15.90				0.20	6.36	
15.9	17		Sqm	2	1.10				0.20	0.44	
17	25.2		Sqm	2	8.20				0.20	3.28	
25.2	35.4	Road break	Sqm	2	10.20				0.00	0.00	
35.4	59	No work	Sqm	0	0.00				0.40	0.00	
		RHS									
		From west to south									
0	1.8		Sqm	2	1.80				0.20	0.72	
1.8	59.1	No work	Sqm	2	0.00				0.00	0.00	
		2nd main road									
		From north to south									
		RHS									
0	25.4	No work	Sqm	2	0.00				0.00	0.00	
25.4	43.3		Sqm	2	17.90				0.20	7.16	
43.3	53	No work	Sqm	2	0.00				0.00	0.00	
53	71.3		Sqm	2	18.30				0.40	14.64	

ಕರ್ನಾಟಕ ಸರ್ಕಾರದ ಅಧಿಕೃತ ಬಳಕೆಗಾಗಿ ಮಾತ್ರ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು

PRIDE PRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

71.3	80.1	Road break	Sqm	2	0.00				0.00	0.00
80.1	99	No work	Sqm	2	0.00				0.00	0.00
99	114		Sqm	2	15.00				0.20	6.00
114	129		Sqm	2	15.00				0.20	6.00
129	144		Sqm	2	15.00				0.20	6.00
144	157.6		Sqm	2	13.60				0.20	5.44
157.6	173.6	No work	Sqm	0	0.00				0.00	0.00
		LHS								
0	6.7	No work	Sqm	2	0.00				0.00	0.00
6.7	24.3		Sqm	2	17.60				0.40	14.08
24.3	33.7		Sqm	2	9.40				0.20	3.76
33.7	42.7	No work	Sqm	0	0.00				0.00	0.00
42.7	47.6		Sqm	2	4.90				0.20	1.96
47.6	90	No work	Sqm	0	0.00				0.00	0.00
90	98.2	Road break	Sqm	0	0.00				0.00	0.00
98.2	116.2		Sqm	2	18.00				0.40	14.40
116.2	131.2		Sqm	2	15.00				0.20	6.00
131.2	146.2		Sqm	2	15.00				0.20	6.00
146.2	161.3		Sqm	2	15.10				0.20	6.04
161.3	173.1	No work	Sqm	0	0.00				0.00	0.00
		3rd main road								
		From north to south								
		RHS								
0	102.9	No work	Sqm	0	0.00				0.00	0.00
102.9	121.5		Sqm	2	18.60				0.20	7.44
121.5	127.8	old culvert	Sqm	0	0.00				0.00	0.00
127.8	144.2	No work	Sqm	0	0.00				0.00	0.00
144.2	154		Sqm	2	9.80				0.20	3.92
154	160.2	old culvert	Sqm	0	0.00				0.00	0.00
160.2	174.2		Sqm	2	14.00				0.40	11.20
		LHS								
0	5.8		Sqm	2	5.80				0.40	4.64
5.8	20.8		Sqm	2	15.00				0.20	6.00
20.8	35.8		Sqm	2	15.00				0.20	6.00
35.8	50.8		Sqm	2	15.00				0.20	6.00
50.8	65.8		Sqm	2	15.00				0.20	6.00
65.8	69.5		Sqm	2	3.70				0.20	1.48
69.5	78.5	No work	Sqm	0	0.00				0.00	0.00
78.5	96.8		Sqm	2	18.30				0.20	7.32
96.8	167.5	No work	Sqm	0	0.00				0.00	0.00
								Total Executed Quantity		250.68
								Qty Carried to Summary		250.68

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

R.P.V
R.P.V. PRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Restoration Improvements of Mahalakshmi layout, Balaji layout, Best Country-II & III, Bhaskar Reddy, Andhra layout, Tirumalanagara and surrounding areas in ward no-03 of Yelhanka New town Sub division (PAKAGE NO-10)

Measurements Taken On :

MEASUREMENT SHEET

First And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.01		Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 01								8160.43		
										Total Executed Quantity	8160.43	
										Tender Quantity	10066.22	
										Now to be paid Quantity	8160.43	217.43	1774322.00
Item no.02		Providing and Filling in foundation with granite / trap broken metal 100mm, and down size & with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift complete as per specifications, and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 26								390.24		
										Total Executed Quantity	390.24	
										Tender Quantity	242.26	
										Quantity upto 125%	302.83	2600.49	787494.00
										Quantity above 125%	87.42	2600.49	227322.00
Item no.03		Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications. Specification and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 28								902.49		
										Total Executed Quantity	902.49	
										Tender Quantity	1773.43	
										Now to be paid Quantity	902.49	5675.99	5122542.00
Item no.04		Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Tonne									
		Vide Total executed Quantity from premeasuremet Page no. 38								148.04		
										Total Executed Qty	148.04	
										Tender Quantity	208.46	
										Now to be paid Quantity	148.04	80948.07	11983236.00
Item no.05		Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification and as per the directions of the Engineer-in-charge of the work										
Measurements taken on												
		Bottom Raft										
		Duo Marvel Layout										
		2nd A cross road										
		From south to north										
		LHS										

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಉಪವಿಭಾಗ,
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-೧೦೦

0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
30	35.9		Cum	1	5.90	1.10	1.10	1.10	0.15	0.97
		RHS								
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
30	35.2		Cum	1	5.20	1.10	1.10	1.10	0.15	0.86
		3rd A cross								
		From south to north								
		LHS								
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
15	20.3		Cum	1	5.30	1.10	1.10	1.10	0.15	0.87
20.3	32		Cum	1	11.70	1.10	1.10	1.10	0.15	1.93
32	37		Cum	1	5.00	1.10	1.10	1.10	0.15	0.83
		RHS								
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
30	36.1		Cum	1	6.10	1.10	1.10	1.10	0.15	1.01
		4th A cross road								
		From south to north								
		LHS								
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
15	22.8		Cum	1	7.80	1.10	1.10	1.10	0.15	1.29
		RHS								
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
30	36.7		Cum	1	6.70	1.10	1.10	1.10	0.15	1.11
		1st cross road								
		From north to south								
		LHS								
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
45	60		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
60	75		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
75	90		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
90	105		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
105	116		Cum	1	11.00	1.10	1.10	1.10	0.15	1.82
		RHS								
0	15		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
15	30		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
30	45		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
45	61.6		Cum	1	16.60	1.10	1.10	1.10	0.15	2.74
61.6	66.6		Cum	1	5.00	1.10	1.10	1.10	0.15	0.82
66.6	75		Cum	1	8.40	1.10	1.10	1.10	0.15	1.39
75	90		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
90	105		Cum	1	15.00	1.10	1.10	1.10	0.15	2.48
105	116.6		Cum	1	11.60	1.10	1.10	1.10	0.15	1.91
		Mahalakshmi layout								
		3rd main road								
		from north to south								

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ. ಬೆಂಗಳೂರು-೧೮

RUDRAPRASAD CONSULTANTS BANGALORE R-127

Contractor

PMC

Assistant Engineer

Assistant exicutive Engineer

20.3	32	BS slab	Sqm	0	0.00	0.00	0.00	0.00	0.00	
32	37		Sqm	1	5.00	0.90	0.90	0.90	4.50	
		RHS								
0	15									
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	36.1		Sqm	1	15.00	0.90	0.90	0.90	13.50	
			Sqm	1	6.10	0.90	0.90	0.90	5.49	
		4th A cross road								
		From south to north								
		LHS								
0	15									
15	22.8		Sqm	1	15.00	0.90	0.90	0.90	13.50	
			Sqm	1	7.80	0.90	0.90	0.90	7.02	
		RHS								
0	15									
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	36.7		Sqm	1	15.00	0.90	0.90	0.90	13.50	
			Sqm	1	6.70	0.90	0.90	0.90	6.03	
		1st cross road								
		From north to south								
		LHS								
0	15									
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	45		Sqm	1	15.00	0.90	0.90	0.90	13.50	
45	60		Sqm	1	15.00	0.90	0.90	0.90	13.50	
60	75		Sqm	1	15.00	0.90	0.90	0.90	13.50	
75	90		Sqm	1	15.00	0.90	0.90	0.90	13.50	
90	105		Sqm	1	15.00	0.90	0.90	0.90	13.50	
105	116		Sqm	1	11.00	0.90	0.90	0.90	9.90	
		RHS								
0	15		Sqm	1	15.00	0.90	0.90	0.90	13.50	
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	45		Sqm	1	15.00	0.90	0.90	0.90	13.50	
45	61.6		Sqm	1	16.60	0.90	0.90	0.90	14.94	
61.6	66.6	BS slab	Sqm	0	0.00	0.00	0.00	0.00	0.00	
66.6	75		Sqm	1	8.40	0.90	0.90	0.90	7.56	
75	90		Sqm	1	15.00	0.90	0.90	0.90	13.50	
90	105		Sqm	1	15.00	0.90	0.90	0.90	13.50	
105	116.6		Sqm	1	11.60	0.90	0.90	0.90	10.44	
		Mahalakshmi layout								
		3rd main road								
		from north to south								
		LHS								
0	15	No work	Sqm	1	0.00	0.90	0.90	0.90	0.00	
15	30	No work	Sqm	1	0.00	0.90	0.90	0.90	0.00	
30	45	No work	Sqm	1	0.00	0.90	0.90	0.90	0.00	
45	60	No work	Sqm	1	0.00	0.90	0.90	0.90	0.00	
60	61.8	No work	Sqm	1	0.00	0.90	0.90	0.90	0.00	
61.8	75		Sqm	1	13.20	0.90	0.90	0.90	11.88	
75	90		Sqm	1	15.00	0.90	0.90	0.90	13.50	
90	105		Sqm	1	15.00	0.90	0.90	0.90	13.50	
105	120		Sqm	1	15.00	0.90	0.90	0.90	13.50	
120	135		Sqm	1	15.00	0.90	0.90	0.90	13.50	
135	150		Sqm	1	15.00	0.90	0.90	0.90	13.50	
150	165		Sqm	1	15.00	0.90	0.90	0.90	13.50	
165	180		Sqm	1	15.00	0.90	0.90	0.90	13.50	
180	195		Sqm	1	15.00	0.90	0.90	0.90	13.50	

RAJAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer

195	210		Sqm	1	15.00	0.90	0.90	0.90	13.50
210	225		Sqm	1	15.00	0.90	0.90	0.90	13.50
225	240		Sqm	1	15.00	0.90	0.90	0.90	13.50
240	255		Sqm	1	15.00	0.90	0.90	0.90	13.50
255	266.7		Sqm	1	11.70	0.90	0.90	0.90	10.53
		RHS							
0	15		Sqm	1	15.00	0.90	0.90	0.90	13.50
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50
30	45		Sqm	1	15.00	0.90	0.90	0.90	13.50
45	60		Sqm	1	15.00	0.90	0.90	0.90	13.50
60	75		Sqm	1	15.00	0.90	0.90	0.90	13.50
75	90		Sqm	1	15.00	0.90	0.90	0.90	13.50
90	105		Sqm	1	15.00	0.90	0.90	0.90	13.50
105	110.9		Sqm	1	5.90	0.90	0.90	0.90	5.31
110.9	120.8	BS Slab	Sqm	0	0.00	0.00	0.00	0.00	0.00
120.8	124.5		Sqm	1	3.70	0.90	0.90	0.90	3.33
124.5	128.4	BS Slab	Sqm	0	0.00	0.00	0.00	0.00	0.00
128.4	140		Sqm	1	11.60	0.90	0.90	0.90	10.44
140	154		Sqm	1	14.00	0.90	0.90	0.90	12.60
154	182.1	No work	Sqm	1	0.00	0.90	0.90	0.90	0.00
182.1	197.1		Sqm	1	15.00	0.90	0.90	0.90	13.50
197.1	209.3		Sqm	1	12.20	0.90	0.90	0.90	10.98
209.3	247.1	No work	Sqm	1	0.00	0.90	0.90	0.90	0.00
247.1	262.1		Sqm	1	15.00	0.90	0.90	0.90	13.50
262.1	267.6		Sqm	1	5.50	0.90	0.90	0.90	4.95
		Best county 2							
		2nd cross							
		From							
		LHS							
0	13.9		Sqm	1	13.90	0.90	0.90	0.90	12.51
13.9	21.6	Bs slab	Sqm	0	0.00	0.00	0.00	0.00	0.00
21.6	31.9		Sqm	1	10.30	0.90	0.90	0.90	9.27
31.9	38.8	No work	Sqm	1	0.00	0.90	0.90	0.90	0.00
38.8	53.8		Sqm	1	15.00	0.90	0.90	0.90	13.50
53.8	58.6		Sqm	1	4.80	0.90	0.90	0.90	4.32
58.6	66	No work	Sqm	1	0.00	0.90	0.90	0.90	0.00
66	76.1		Sqm	1	10.10	0.90	0.90	0.90	9.09
76.1	82.3		Sqm	1	6.20	0.90	0.90	0.90	5.58
82.3	86.4		Sqm	1	4.10	0.90	0.90	0.90	3.69
86.4	93.8	Old Culvert	Sqm	1	0.00	0.90	0.90	0.90	0.00
93.8	108.8	BS slab	Sqm	0	0.00	0.00	0.00	0.00	0.00
108.8	110.2	BS slab	Sqm	0	0.00	0.00	0.00	0.00	0.00
		RHS							
0	15		Sqm	1	15.00	0.90	0.90	0.90	13.50
15	17.2		Sqm	1	2.20	0.90	0.90	0.90	1.98
17.2	23.5	Old culvert	Sqm	1	0.00	0.90	0.90	0.90	0.00
23.5	26.2		Sqm	1	2.70	0.90	0.90	0.90	2.43
26.2	34.4		Sqm	1	8.20	0.90	0.90	0.90	7.38
34.4	44.5		Sqm	1	10.10	0.90	0.90	0.90	9.09
44.5	51.6	Old culvert Deck slab	Sqm	1	0.00	0.90	0.90	0.90	0.00
51.6	66.6		Sqm	1	15.00	0.90	0.90	0.90	13.50
66.6	71.8		Sqm	1	5.20	0.90	0.90	0.90	4.68
71.8	78.9	Old culvert Deck slab	Sqm	1	0.00	0.90	0.90	0.90	0.00
78.9	93.9		Sqm	1	15.00	0.90	0.90	0.90	13.50
93.9	108.9		Sqm	1	15.00	0.90	0.90	0.90	13.50
108.9	110.2		Sqm	1	1.30	0.90	0.90	0.90	1.17

Contactor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

		Best county 3										
		1st cross Ganapathi temple										
		From south to north										
		RHS										
0	18											
18	21.15	BS slab	Sqm	1	18.00	0.90	0.90	0.90		16.20		
21.15	33.75		Sqm	1	0.00	0.90	0.90	0.90		0.00		
33.75	36.2	BS slab	Sqm	1	12.60	0.90	0.90	0.90		11.34		
36.2	41.3		Sqm	1	0.00	0.90	0.90	0.90		0.00		
41.3	44.3	BS slab	Sqm	1	5.00	0.90	0.90	0.90		4.50		
44.3	51.8		Sqm	1	0.00	0.90	0.90	0.90		0.00		
51.8	54.3	BS slab	Sqm	1	7.50	0.90	0.90	0.90		6.75		
54.3	59.3		Sqm	1	0.00	0.90	0.90	0.90		0.00		
59.3	62.35	BS slab	Sqm	1	5.00	0.90	0.90	0.90		4.50		
62.35	73.35		Sqm	1	0.00	0.00	0.00	0.00		0.00		
73.35	75.85	BS slab	Sqm	1	11.00	0.00	0.00	0.00		0.00		
75.85	77.95		Sqm	1	0.00	0.00	0.00	0.00		0.00		
77.95	88.25	BS slab	Sqm	1	2.10	0.00	0.00	0.00		0.00		
88.25	98.55		Sqm	1	0.00	0.90	0.90	0.90		0.00		
98.55	100.35	BS slab	Sqm	1	10.30	0.90	0.90	0.90		9.27		
100.4	108.95		Sqm	1	0.00	0.90	0.90	0.90		0.00		
			Sqm	1	8.60	0.90	0.90	0.90		7.74		
		2nd cross road										
		From south to north										
		LHS										
0	9.6	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
9.6	16.1		Sqm	1	6.50	0.90	0.90	0.90		5.85		
16.1	19.2	BS Slab	Sqm	1	0.00	0.00	0.00	0.00		0.00		
19.2	22.3		Sqm	1	3.10	0.00	0.00	0.00		0.00		
22.3	28.25	BS Slab	Sqm	1	0.00	0.00	0.00	0.00		0.00		
28.25	32.25		Sqm	1	4.00	0.00	0.00	0.00		0.00		
32.25	35.85	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
35.85	43.75		Sqm	1	7.90	0.90	0.90	0.90		7.11		
43.75	46.75	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
46.75	48.45		Sqm	1	1.70	0.90	0.90	0.90		1.53		
48.45	54.9	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
54.9	62.05		Sqm	1	7.15	0.90	0.90	0.90		6.44		
62.05	73.95	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
73.95	76.55		Sqm	1	2.60	0.90	0.90	0.90		2.34		
76.55	82.05	BS Slab	Sqm	1	0.00	0.00	0.00	0.00		0.00		
82.05	92.3		Sqm	1	10.25	0.00	0.00	0.00		0.00		
		3rd cross road										
		From south to north										
		LHS										
0	15.6		Sqm	1	15.60	0.90	0.90	0.90		14.04		
15.6	18.7	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
18.7	27.3		Sqm	1	8.60	0.90	0.90	0.90		7.74		
27.3	30.3	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
30.3	38.5		Sqm	1	8.20	0.90	0.90	0.90		7.38		
38.5	42.8	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
42.8	57.8		Sqm	1	15.00	0.00	0.00	0.00		0.00		
57.8	74.3		Sqm	1	16.50	0.00	0.00	0.00		0.00		
74.3	78.6	BS Slab	Sqm	1	0.00	0.90	0.90	0.90		0.00		
78.6	94.5		Sqm	1	15.90	0.90	0.90	0.90		14.31		

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

45	60		Sqm	1	15.00	0.90	0.90	0.90	13.50	
60	75		Sqm	1	15.00	0.90	0.90	0.90	13.50	
75	90		Sqm	1	15.00	0.90	0.90	0.90	13.50	
90	97.9		Sqm	1	7.90	0.90	0.90	0.90	7.11	
		from north to south								
		LHS								
0	15									
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	45		Sqm	1	15.00	0.90	0.90	0.90	13.50	
45	60		Sqm	1	15.00	0.90	0.90	0.90	13.50	
60	75		Sqm	1	15.00	0.90	0.90	0.90	13.50	
75	90		Sqm	1	15.00	0.90	0.90	0.90	13.50	
90	98.6		Sqm	1	15.00	0.90	0.90	0.90	13.50	
			Sqm	1	8.60	0.90	0.90	0.90	7.74	
		3rd cross road								
		From south to north								
		RHS								
0	15									
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	45		Sqm	1	15.00	0.90	0.90	0.90	13.50	
45	60		Sqm	1	15.00	0.90	0.90	0.90	13.50	
60	75		Sqm	1	15.00	0.90	0.90	0.90	13.50	
75	88.6		Sqm	1	15.00	0.90	0.90	0.90	13.50	
			Sqm	1	13.60	0.90	0.90	0.90	12.24	
		LHS								
		0								
0	15		Sqm	1	15.00	0.90	0.90	0.90	13.50	
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	45		Sqm	1	15.00	0.90	0.90	0.90	13.50	
45	60		Sqm	1	15.00	0.90	0.90	0.90	13.50	
60	75		Sqm	1	15.00	0.90	0.90	0.90	13.50	
75	88.7		Sqm	1	13.70	0.90	0.90	0.90	12.33	
		2nd cross road								
		From south to north								
		RHS								
0	15		Sqm	1	15.00	0.90	0.90	0.90	13.50	
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	36.4		Sqm	1	6.40	0.90	0.90	0.90	5.76	
36.4	51.4		Sqm	1	15.00	0.90	0.90	0.90	13.50	
51.4	61.3		Sqm	1	9.90	0.90	0.90	0.90	8.91	
61.3	76.3		Sqm	1	15.00	0.90	0.90	0.90	13.50	
76.3	91.3		Sqm	1	15.00	0.90	0.90	0.90	13.50	
91.3	106.3		Sqm	1	15.00	0.90	0.90	0.90	13.50	
106.3	110.8		Sqm	1	4.50	0.90	0.90	0.90	4.05	
		LHS								
		0								
0	15		Sqm	1	15.00	0.90	0.90	0.90	13.50	
15	30		Sqm	1	15.00	0.90	0.90	0.90	13.50	
30	45		Sqm	1	15.00	0.90	0.90	0.90	13.50	
45	60		Sqm	1	15.00	0.90	0.90	0.90	13.50	
60	75		Sqm	1	15.00	0.90	0.90	0.90	13.50	
75	90		Sqm	1	15.00	0.90	0.90	0.90	13.50	
90	105		Sqm	1	15.00	0.90	0.90	0.90	13.50	
105	115.5		Sqm	1	10.50	0.90	0.90	0.90	9.45	
		2nd MAIN road								

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant exicutive Engineer

Item no.12		Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregetes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work											
			Cum										
		Vide Total executed Quantity from premeasuremet Page no. 50								129.95			
									Total Executed Qty	129.95			
									Tender Quantity	282.66			
									Now to be paid Quantity	129.95	6089.85	791383.00	
Item no.14		Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc.,complete. and as per the directions of the Engineer-in-charge of the work											
Measurements taken on													
		Duo Marvel Layout											
		2nd A cross road											
		From south to north											
		LHS											
0	15		m	1	15.00					15.00			
15	30		m	1	15.00					15.00			
30	35.9		m	1	5.90					5.90			
		RHS											
0	15		m	1	15.00					15.00			
15	30		m	1	15.00					15.00			
30	35.2		m	1	5.20					5.20			
		3rd A cross											
		From south to north											
		LHS											
0	15		m	1	15.00					15.00			
15	20.3		m	1	5.30					5.30			
20.3	32		m	1	11.70					11.70			
32	37		m	1	5.00					5.00			
		RHS											
0	15		m	1	15.00					15.00			
15	30		m	1	15.00					15.00			
30	36.1		m	1	6.10					6.10			
		4th A cross road											
		From south to north											
		LHS											
0	15		m	1	15.00					15.00			
15	22.8		m	1	7.80					7.80			
		RHS											
0	15		m	1	15.00					15.00			
15	30		m	1	15.00					15.00			
30	36.7		m	1	6.70					6.70			
		Andra layout											
		4th cross road											
		From south to north											
		RHS											
0	15		m	1	15.00					15.00			
15	30		m	1	15.00					15.00			
30	45		m	1	15.00					15.00			
45	60		m	1	15.00					15.00			

ಕಚೇರಿಯ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಧಿಕಾರಿಗಳು
ಯಲಹಂಕ ಉಪನಗರ ಪುರಸಭೆ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

VIDYAPRASAD CONSULTANTS BANGALORE

Contractor

Assistant Engineer

Assistant exicutive Engineer

60	75		m	1	15.00				15.00		
75	90		m	1	15.00				15.00		
90	97.9		m	1	7.90				7.90		
		LHS									
0	15		m	1	15.00				15.00		
15	30		m	1	15.00				15.00		
30	45		m	1	15.00				15.00		
45	60		m	1	15.00				15.00		
60	75		m	1	15.00				15.00		
75	90		m	1	15.00				15.00		
90	98.6		m	1	8.60				8.60		
		3rd cross road									
		From south to north									
		RHS									
0	15		m	1	15.00				15.00		
15	30		m	1	15.00				15.00		
30	45		m	1	15.00				15.00		
45	60		m	1	15.00				15.00		
60	75		m	1	15.00				15.00		
75	88.6		m	1	13.60				13.60		
		LHS									
0	15		m	1	15.00				15.00		
15	30		m	1	15.00				15.00		
30	45		m	1	15.00				15.00		
45	60		m	1	15.00				15.00		
60	75		m	1	15.00				15.00		
75	88.7		m	1	13.70				13.70		
		2nd cross road									
		From south to north									
		RHS									
0	15		m	1	15.00				15.00		
15	30		m	1	15.00				15.00		
30	36.4		m	1	6.40				6.40		
36.4	51.4		m	1	15.00				15.00		
51.4	61.3		m	1	9.90				9.90		
61.3	76.3		m	1	15.00				15.00		
76.3	91.3		m	1	15.00				15.00		
91.3	106.3		m	1	15.00				15.00		
106.3	110.8		m	1	4.50				4.50		
		LHS									
0	15		m	1	15.00				15.00		
15	30		m	1	15.00				15.00		
30	45		m	1	15.00				15.00		
45	60		m	1	15.00				15.00		
60	75		m	1	15.00				15.00		
75	90		m	1	15.00				15.00		
90	105		m	1	15.00				15.00		
105	111.5		m	1	6.50				6.50		
		2nd Main road									
		From south to north									
		LHS									
			m	1	5.70				5.70		
0	5.7		m	1	0.00				0.00		
5.7	14.9	Old culvert									

ಪುಲಕಂ ಉಪನಗರ ಉಪವಿಭಾಗ
ಪಿ.ಡಬ್ಲ್ಯೂ.ಡಿ ಬೆಂಗಳೂರು-೦೦

RADHAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Assistant executive Engineer

39.4	41.6	No work	m	1	0.00				0.00		
41.6	45		m	1	3.40				3.40		
45	60		m	1	15.00				15.00		
60	65.5		m	1	5.50				5.50		
		RHS									
0	15		m	1	15.00				15.00		
15	26.7		m	1	11.70				11.70		
26.7	27.7	No work	m	1	0.00				0.00		
27.7	37		m	1	9.30				9.30		
37	37.9	No work	m	1	0.00				0.00		
37.9	52.9		m	1	15.00				15.00		
52.9	64.8		m	1	11.90				11.90		
		3rd cross									
		From east to west									
		RHS									
0	6.7		m	1	6.70				6.70		
6.7	11	No work	m	1	0.00				0.00		
11	15		m	1	4.00				4.00		
15	30		m	1	15.00				15.00		
30	45		m	1	15.00				15.00		
45	54.5		m	1	9.50				9.50		
54.5	60.7	No work	m	1	0.00				0.00		
60.7	75		m	1	14.30				14.30		
75	77.9		m	1	2.90				2.90		
		LHS									
0	15		m	1	15.00				15.00		
15	30		m	1	15.00				15.00		
30	45		m	1	15.00				15.00		
45	60		m	1	15.00				15.00		
60	75		m	1	15.00				15.00		
75	82.4		m	1	7.40				7.40		
		Muneswara layout									
		11th cross road 2nd main road									
		From east to west									
		LHS									
0	15		m	1	15.00				15.00		
15	30		m	1	15.00				15.00		
30	45		m	1	15.00				15.00		
45	60		m	1	15.00				15.00		
60	75		m	1	15.00				15.00		
75	90		m	1	15.00				15.00		
90	105		m	1	15.00				15.00		
105	109		m	1	4.00				4.00		
		RHS									
0	13.2		m	1	13.20				13.20		
13.2	18.8	culvert	m	1	0.00				0.00		
18.8	19.8	ramp	m	1	1.00				1.00		
19.8	30		m	1	10.20				10.20		
30	44		m	1	14.00				14.00		
44	44.9	ramp	m	1	0.90				0.90		
44.9	50.5	culvert	m	1	0.00				0.00		
50.5	65.5	ramp	m	1	15.00				15.00		
65.5	75.5		m	1	10.00				10.00		
75.5	77.2	ramp	m	1	1.70				1.70		

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant exicutive Engineer

94.5	409.5		Sqm	1	15.00			0.30	4.50			
409.5	424.5		Sqm	1	15.00			0.30	4.50			
424.5	430.8		Sqm	1	6.30			0.30	1.89			
430.8	445.8		Sqm	1	15.00			0.30	4.50			
445.8	460.8		Sqm	1	15.00			0.30	4.50			
460.8	475.8		Sqm	1	15.00			0.30	4.50			
475.8	490.8		Sqm	1	15.00			0.30	4.50			
490.8	505.8		Sqm	1	15.00			0.30	4.50			
505.8	510		Sqm	1	4.20			0.30	1.26			
							Total Executed Quantity		1677.06			
							Tender Quantity		3681.90			
							Now to be paid Quantity		1677.06	85.65	143641.00	

Item no.16 Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work

		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 65.0							16749.73			
							Total Executed Quantity		16749.73			
							Tender Quantity		20184.84			
							Now to be paid Quantity		16749.73	64.58	1081698.00	

Item no.17 **Compaction of original ground by mechanical means** including filling in depression occuring during rolling including cost of all labour, HOM complete as per specifications and as per the directions of the Engineer-in-charge of the work

		cum										
		Vide Total executed Quantity from premeasuremet Page no. 77.0							47856.36			
							Total Executed Quantity		47856.36			
							Tender Quantity		57293.07			
							Now to be paid Quantity		47856.36	6.42	307238.00	

Item no.18 Construction of embankment with approved material Gravel /Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300-2 complete as per specifications, including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density MORTH Specification and as per the directions of the Engineer-in-charge of the work

		cum										
		Vide Total executed Quantity from premeasuremet Page no. 89.0							1791.77			
							Total Executed Quantity		1791.77			
							Tender Quantity		2390.10			
							Now to be paid Quantity		1791.77	347.95	623446.00	

Item no.19 Construction of **granular sub-base Grading-V** as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications and as per the directions of the Engineer-in-charge of the work

		cum										
		Vide Total executed Quantity from premeasuremet Page no. 91.0							7178.45			
							Total Executed Quantity		7178.45			
							Tender Quantity		8593.96			
							Now to be paid Quantity		7178.45	2014.87	14463653.00	

Item no.20 Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to **wet mix macadam specifications** including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications and as per the directions of the Engineer-in-charge of the work

		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 109.0							9571.27			
							Total Executed Quantity		9571.27			
							Tender Quantity		11458.61			
							Now to be paid Quantity		9571.27	2021.29	19346318.00	

Contractor

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

E1	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part I):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc , complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
		Sqm							250.68		
		Vide Total executed Quantity from premeasuremet Page no. 115.0									
									Total Executed Quantity	250.68	989.23	247982.00
											Sub Total	88493205.00
											For 12% Applicable GST	10619185.00
											Total Amount	99112390.00

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೮

RUDRAPRASAD CONSULTANTS BANGALORE PMC

Contractor

Assistant Engineer

Assistant exicutive Engineer